

工 事 工 程 表 (週間)			工事名		令和6年度 中ノ口川広域河川一級（大規模特定）塩俵橋右岸取付道路工事											工期		着工 令和7年4月7日 竣工 令和8年3月7日		
工 事 区 分	数 量	月 構成率	令和7年 1 2 月														備考			
			実施							計画										
			1	2	3	4	5	6	7	8	9	10	11	12	13	14				
			月	火	水	木	金	土	日	月	火	水	木	金	土	日				
計画・準備工																				
準備工	1.0 式																			
築堤・護岸工																				
河川土工																				
掘削工	290.0 m3																			
盛土工	1825.0 m3																			
法面整形工	2600.0 m2																			
道路改良工																				
道路土工																				
掘削工	4100.0 m3																			
路体盛土工	1700.0 m3																			
路床盛土工	880.0 m3																			
法面整形工	2350.0 m2																			
法面工																				
植生工	1410.0 m2																			
擁壁工																				
プレキャスト擁壁工	18.0 m																			
排水構造物工																				
PU型側溝工	194.0 m																			
自由勾配側溝工	94.0 m																			
集水樹工	2.0 基																			
階段工																				
階段工	1.0 式																			
構造物撤去工																				
構造物取壊工	1.0 式																			
仮設工																				
工事用道路工	1.0 式																			
作業ヤード整備工	370.0 m3																			
交通管理工																				
交通誘導	1.0 式																			
舗装工																				
舗装工																				
下層路盤工	1907.0 m2																			
縁石工																				
縁石工	51.0 m																			
防護柵工																				
路側防護柵工	228.0 m																			
防止柵工	49.0 m																			
防護柵基礎工	134.0 m																			
道路付属施設工																				
道路付属物工	23.0 本																			
雑 工																				
跡片付・書類整理	1.0 式																			
										材料確認							実施・・・ 計画・・・			